

Change Order No. 1

Date of Issuance: September 21, 2005

Effective Date: October 6th, 2005

Project: Waterline Extension- Bonnett to Bark St. and W. Lakeside to Forbes St	Owner: Town of Nags Head	Owner's Contract No.: 20051209
Contract: Town of Nags Head Waterline Extension		Date of Contract: April 12, 2005
Contractor: McCall Brothers, Inc.		Engineer's Project No.: 4.04.033

The Contract Documents are modified as follows upon execution of this Change Order:

Description: A NCDOT Encroachment Agreement was filed on March 29, 2005 and the project was awarded to McCall Brothers on April 12, 2005. The Encroachment Agreement was not received until July 14, 2005, a week later than the contract's original Substantial Completion Date of July 5, 2005. Due to this delay from the NCDOT reaching a final decision and per the stipulations set forth by the Encroachment Agreement, additional materials are needed and the cost of materials has increased. Therefore, the Contract Documents shall be modified to incorporate the additional materials and the new prices for materials. McCall Brothers is requesting a 5% increase in the contract amount to cover these changes. This will raise the contract amount to \$100,700.82.

Attachments: (List documents supporting change): Work Change Directive #1

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price: \$ <u>95,048.40</u> [Increase] [Decrease] from previously approved Change Orders No. _____ to No. _____ : \$ <u>N/A</u>	Original Contract Times: <input type="checkbox"/> Working days <input checked="" type="checkbox"/> Calendar days Substantial completion (days or date): <u>July 5, 2005</u> Ready for final payment (days or date): <u>August 4, 2005</u> [Increase] [Decrease] from previously approved Change Orders No. _____ to No. _____ : Substantial completion (days): <u>N/A</u> Ready for final payment (days): <u>N/A</u>
Contract Price prior to this Change Order: \$ <u>95,048.40</u>	Contract Times prior to this Change Order: Substantial completion (days or date): <u>July 5, 2005</u> Ready for final payment (days or date): <u>August 4, 2005</u>
Increase [Decrease] of this Change Order: \$ <u>5,652.42</u>	[Increase] [Decrease] of this Change Order: Substantial completion (days or date): <u>N/A</u> Ready for final payment (days or date): <u>N/A</u>
Contract Price incorporating this Change Order: \$ <u>100,700.82</u>	Contract Times with all approved Change Orders: Substantial completion (days or date): <u>N/A</u> Ready for final payment (days or date): <u>N/A</u>

RECOMMENDED:	ACCEPTED:	ACCEPTED:
By: _____ Engineer (Authorized Signature)	By: _____ Owner (Authorized Signature)	By: _____ Contractor (Authorized Signature)
Date: _____	Date: _____	Date: _____